1st and Final bill

Name of work: Improvements to roads and drains at Yelahanka A and B Sector and MIG 3rd phase in ward no -04 of yelahanka satellite town sub division (Packagr-09)

Work Order No: BBMP / EE/ YNK.D / E-PMT-15 /W.O / 30 /2020-21 dt: 28-05-2020.

JOB NUMBER: 004-20-000054.

Estimate Cost: 250.00 lakhs.

As No: EE/ YNK.D/ AS / 96 /2020-21 dt :9-4-2020

Ts No : CE / YNK.Z/ TS / 272 /2020-21 dt . 9-1-2020.

Name of Contractor : Sri G Venkategowda.

PRE - MEASUREMENTS

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Cum							
	MIG 3rd phase								
	for RCC drain at MIG 3rd Phase								
	House no 1857 LHS		1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	2.00	1.20	1.00	2.40		
			1	30.00	1.20	1.00	36.00		
			1	15.50	1.20	1.00	18.60		
	RHS		1	19.50	1.20	1.00	23.40		
			1	30.00	1.20	1.00	36.00		
			1	27.00	1.20	1.00	32.40		
			1	15.00	1.20	1.00	18.00		
	culvert		1	3.10	1.20	1.00	3.72		
	culverts 14th cross juction		1	9.50	1.80	1.00	17.10		
	12th A cross juction		1	6.00	1.80	1.00	10.80		
	11th A cross juction		1	7.60	1.80	1.00	13.68		
	10th A cross juction		1	8.00	1.80	1.00	14.40		
	9th A cross juction		1	13.00	1.50	1.00	19.50		
	8th A cross juction		1	10.70	1.50	1.00	16.05		
	debris removal		1	5.00	1.00	0.60	3.00		
			1	10.00	1.10	0.60	6.60		
			1	10.00	1.20	0.60	7.20		
			1	10.00	1.10	0.60	6.60		

Measurement Recorded on 3/06/2020

C4fc

Ramadyeerah

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	Unit	No	L	B	D	Qty	Rate	Amount
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	5.00	1.20	0.60	3.60		
		1	10.00	1.10	0.60	6.60		
		1	15.00	1.20	0.60	10.80		
		1	20.00	1.10	0.60	13.20		
		1	5.00	1.20	0.60	3.60		
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	15.00	1.20	0.60	10.80		
		1	20.00	1.10	0.60	13.20		
		1	5.00	1.20	0.60	3.60		
		1	10.00	1.20	0.60	7.20		
		1	10.00	1.10	0.60	6.60		
		1	10.00	1.10	0.60	6.60		
		1	5.00	1.20	0.60	3.60		
		1	10.00	1.10	0.60	6.60		
		1	15.00	1.20	0.60	10.80		
		1	20.00	1.10	0.60	13.20		
		1	5.00	1.20	0.60	3.60		
TOTAL A)						**550.05**		
RCC drain at A sector and B Sector								
12th A main road LHS		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	14.00	1.20	1.00	16.80		
		1	11.50	1.20	1.00	13.80		
		1	30.00	1.20	1.00	36.00		
		1	27.60	1.20	1.00	33.12		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	3.50	1.20	1.00	4.20		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	9.50	1.20	1.00	11.40		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	2.00	1.20	1.00	2.40		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	30.00	1.20	1.00	36.00		
		1	2.50	1.20	1.00	3.00		
		1	10.80	1.20	1.00	12.96		
		1	18.30	1.20	1.00	21.96		
Culvert 8th cross junction		1	10.70	1.50	1.00	16.05		

Ramanjeeah

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-19

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	12th A main road RHS		1	30.00	1.20	1.00	36.00		
			1	13.50	1.20	1.00	16.20		
			1	30.00	1.20	1.00	36.00		
			1	30.00	1.20	1.00	36.00		
			1	8.00	1.20	1.00	9.60		
			1	24.50	1.20	1.00	29.40		
			1	24.30	1.20	1.00	29.16		
			1	30.00	1.20	1.00	36.00		
			1	25.50	1.20	1.00	30.60		
			1	30.00	1.20	1.00	36.00		
			1	8.80	1.20	1.00	10.56		
			1	6.80	1.20	1.00	8.16		
			1	25.00	1.20	1.00	30.00		
			1	30.00	1.20	1.00	36.00		
			1	4.50	1.20	1.00	5.40		
			1	30.00	1.20	1.00	36.00		
			1	10.00	1.20	1.00	12.00		
			1	30.00	1.20	1.00	36.00		
	rcc drain		1	21.30	1.20	1.00	25.56		
			1	30.00	1.20	1.00	36.00		
			1	18.00	1.20	1.00	21.60		
	desilting		1	30.00	0.60	0.45	8.10		
			1	15.00	0.60	0.45	4.05		
			1	18.00	0.60	0.45	4.86		
			1	12.00	0.60	0.45	3.24		
			1	16.00	0.60	0.40	3.84		
			1	10.00	0.60	0.40	2.40		
			1	16.00	0.60	0.40	3.84		
			1	18.00	0.60	0.40	4.32		
			1	12.00	0.60	0.40	2.88		
			1	18.00	0.60	0.40	4.32		
	TOTAL (B)						1305.78		
	TOTAL (A) + (B)					Qty	1855.83		
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum							
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	(2.8+3.0)/2	0.15	6.53		
			1	6.30	(3.0+3.1)/2	0.15	2.88		
			1	15.00	(3.7+3.8)/2	0.15	8.44		
			1	15.00	(3.8+3.8)/2	0.15	8.55		
			1	15.00	(3.8+3.8)/2	0.15	8.55		

NEWZEN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

3/06/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
		1	15.00	(3.8+3.8)/2	0.15	8.55		
		1	15.00	(3.8+3.6)/2	0.15	8.33		
R madusudan house		1	9.60	(3.6+3.4)/2	0.15	5.04		
House no 1835		1	17.80	(3.5+3.0)/2	0.15	8.68		
balasubramanya house		1	18.20	(3.4+3.2)/2	0.15	9.01		
shamanth belekar house		1	18.50	(3.8+3.8)/2	0.15	10.55		
		1	15.00	(3.6+3.6)/2	0.15	8.10		
		1	15.00	(3.6+3.3)/2	0.15	7.76		
		1	15.00	(3.3+3.3)/2	0.15	7.43		
		1	15.00	(3.3+3.2)/2	0.15	7.31		
		1	15.00	(3.2+3.1)/2	0.15	7.09		
		1	15.00	(3.1+3.2)/2	0.15	7.09		
		1	15.00	(3.2+3.9)/2	0.15	7.99		
house no 1857		1	15.00	(4.7+4.1)/2	0.15	9.90		
		1	15.00	(4.1+4.3)/2	0.15	9.45		
		1	15.00	(4.3+4.1)/2	0.15	9.45		
		1	15.00	(4.1+4.1)/2	0.15	9.23		
		1	15.00	(4.1+4.1)/2	0.15	9.23		
		1	15.00	(4.1+4.1)/2	0.15	9.23		
		1	17.50	(4.1+4.3)/2	0.15	11.03		
house no 1853		1	4.00	(4.0+4.1)/2	0.15	2.43		
		1	15.00	(4.0+3.2)/2	0.15	8.10		
		1	22.30	(3.2+3.0)/2	0.15	10.37		
		1	15.00	(3.5+3.1)/2	0.15	7.43		
		1	15.00	(3.1+3.1)/2	0.15	6.98		
		1	15.00	(3.1+3.5)/2	0.15	7.43		
		1	15.00	(3.5+3.5)/2	0.15	7.88		
		1	15.00	(3.5+2.7)/2	0.15	6.98		
		1	15.00	(2.7+2.8)/2	0.15	6.19		
		1	6.40	(2.8+2.8)/2	0.15	2.69		
house no 1726		1	15.00	(4.2+3.1)/2	0.15	8.21		
		1	15.00	(3.1+3.25)/2	0.15	7.14		
		1	15.00	(3.25+3.15)/2	0.15	7.20		
		1	15.00	(3.15+3.3)/2	0.15	7.26		
		1	17.00	(3.2+3.2)/2	0.15	8.16		
		1	18.30	(1.8+1.8)/2	0.15	4.94		
house no 1712		1	15.00	(3.2+2.9)/2	0.15	6.86		
		1	15.00	(2.9+3.4)/2	0.15	7.09		
		1	15.00	(3.4+3.4)/2	0.15	7.65		
		1	15.00	(3.4+3.6)/2	0.15	7.88		
		1	15.00	(3.6+3.6)/2	0.15	8.10		
		1	15.00	(3.6+4.5)/2	0.15	9.11		
		1	15.00	(4.5+3.1)/2	0.15	8.55		
		1	24.60	(3.1+3.1)/2	0.15	11.44		
house no 1747		1	15.00	(4.0+4.0)/2	0.15	9.00		
		1	15.00	(4.0+4.2)/2	0.15	9.23		
		1	15.00	(4.2+3.5)/2	0.15	8.66		
		1	15.00	(3.5+3.5)/2	0.15	7.88		
		1	15.00	(3.55+2.9)/2	0.15	7.26		
		1	15.00	(2.9+2.9)/2	0.15	6.53		
		1	15.00	(2.9+2.8)/2	0.15	6.41		
		1	15.00	(2.8+3.5)/2	0.15	7.09		
		1	15.00	(3.5+2.8)/2	0.15	7.09		
		1	15.00	(2.8+2.9)/2	0.15	6.41		
		1	21.30	(2.9+2.6)/2	0.15	8.79		

c4fc

Ramaresearch

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-10೯

	Unit	No	L	B	D	Qty	Rate	Amount
Amogha varsha house no 1672		1	15.00	(4.4+4.7)/2	0.15	10.24		
		1	15.00	(4.7+3.4)/2	0.15	9.11		
house no 1677		1	11.00	(3.4+3.5)/2	0.15	5.69		
House no 1684		1	21.90	(3.6+3.4)/2	0.15	11.50		
House no 612		1	21.50	(4.0+3.4)/2	0.15	11.93		
House No 1674		1	18.00	(2.9+3.0)/2	0.15	7.97		
		1	7.50	(3.9+4.0)/2	0.15	4.44		
		1	15.00	(4.0+4.0)/2	0.15	9.00		
House no 1659		1	11.00	(4.0+4.0)/2	0.15	6.60		
		1	15.00	(3.4+3.4)/2	0.15	7.65		
		1	15.00	(3.4+3.4)/2	0.15	7.65		
House no 1624		1	11.00	(3.4+3.4)/2	0.15	5.61		
House no 1637		1	17.50	(3.5+3.3)/2	0.15	8.93		
		1	17.50	(3.6+3.7)/2	0.15	9.58		
		1	2.80	(2.8+2.8)/2	0.15	1.18		
		1	15.00	(3.6+4.0)/2	0.15	8.55		
		1	15.00	(4.0+4.4)/2	0.15	9.45		
		1	14.00	(4.4+4.0)/2	0.15	8.82		
		1	22.00	(2.7+2.8)/2	0.15	9.08		
		1	15.00	(3.4+3.7)/2	0.15	7.99		
		1	15.00	(3.7+3.7)/2	0.15	8.33		
		1	5.00	(3.7+3.7)/2	0.15	2.78		
		1	15.00	(3.7+3.7)/2	0.15	8.33		
		1	15.00	(3.2+3.2)/2	0.15	7.20		
		1	15.00	(3.2+3.0)/2	0.15	6.98		
		1	19.00	(3.+3.4)/2	0.15	9.12		
		1	18.50	(3.4+3.5)/2	0.15	9.57		
		1	15.00	(4.1+3.9)/2	0.15	9.00		
		1	10.20	(3.9+3.2)/2	0.15	5.43		
		1	9.00	(3.2+2.9)/2	0.15	4.12		
		1	9.30	(2.9+3.1)/2	0.15	4.19		
		1	15.00	(3.85+3.8)/2	0.15	8.61		
		1	15.00	(3.8+3.7)/2	0.15	8.44		
		1	15.00	(3.7+3.9)/2	0.15	8.55		
		1	3.00	(3.9+3.9)/2	0.15	1.76		
						729.06		
Deduction (40 Nos Man hole) 3.1x0.9x0.9/4 x 0.15 x 40 = 3.72						**3.72**		
						725.34		
MIG 3rd phase								
for RCC drain at MIG 3rd Phase								
House no 1857 LHS		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	2.00	1.20	0.15	0.36		
		1	30.00	1.20	0.15	5.40		
		1	15.50	1.20	0.15	2.79		
RHS		1	19.50	1.20	0.15	3.51		
		1	30.00	1.20	0.15	5.40		
		1	27.00	1.20	0.15	4.86		
		1	15.00	1.20	0.15	2.70		
culvert		1	3.10	1.20	0.15	0.56		
culverts 14th cross juction		1	9.50	1.80	0.15	2.57		
12th A cross juction		1	6.00	1.80	0.15	1.62		

C&FC Ramanjeeriah

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ-ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪ್ರಾ. ಬೆಂಗಳೂರು-10೯

	Unit	No	L	B	D	Qty	Rate	Amount
11th A cross juction		1	7.60	1.80	0.15	2.05		
10th A cross juction		1	8.00	1.80	0.15	2.16		
9th A cross juction		1	13.00	1.50	0.15	2.93		
8th A cross juction		1	10.70	1.50	0.15	2.41		
Ramp								
culverts 14th cross juction = 1/2 x 9.5x1x0.30 = 1.42 x2=2.85						2.85		
12th A cross juction 1/2x6.0x1x/0.30= 0.90x2=1.80						1.80		
11th A cross juction 1/2 x 7.60 x 1 x 0.30 = 1.14x2=2.28						2.28		
10th A cross juction 1/2 x 8x 1 x 0.30 = 1.20x2=2.40						2.40		
9th A cross juction 1/2x13x1x0.30 = 1.95x2=3.90						3.90		
8th A cross juction 1/2 x 10.7 x 1 x 0.30 = 1.60 x2=3.21						3.21		
TOTAL A)						**791.88**		
RCC drain at A sector and B Sector								
12th A main road LHS		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	14.00	1.20	0.15	2.52		
		1	11.50	1.20	0.15	2.07		
		1	30.00	1.20	0.15	5.40		
		1	27.60	1.20	0.15	4.97		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	3.50	1.20	0.15	0.63		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	9.50	1.20	0.15	1.71		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	2.00	1.20	0.15	0.36		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	2.50	1.20	0.15	0.45		
		1	10.80	1.20	0.15	1.94		
		1	18.30	1.20	0.15	3.29		
Culvert 8th cross junction		1	10.70	1.50	0.23	3.69		
12th A main road RHS		1	30.00	1.20	0.15	5.40		
		1	13.50	1.20	0.15	2.43		
		1	30.00	1.20	0.15	5.40		
		1	30.00	1.20	0.15	5.40		
		1	8.00	1.20	0.15	1.44		
		1	24.50	1.20	0.15	4.41		
		1	24.30	1.20	0.15	4.37		
		1	30.00	1.20	0.15	5.40		

C&fc

Ramarayjeerh

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

		Unit	No	L	B	D	Qty	Rate	Amount
			1	25.50	1.20	0.15	4.59		
			1	30.00	1.20	0.15	5.40		
			1	8.80	1.20	0.15	1.58		
			1	6.80	1.20	0.15	1.22		
			1	25.00	1.20	0.15	4.50		
			1	30.00	1.20	0.15	5.40		
			1	4.50	1.20	0.15	0.81		
			1	30.00	1.20	0.15	5.40		
			1	10.00	1.20	0.15	1.80		
			1	30.00	1.20	0.15	5.40		
	rcc drain		1	21.30	1.20	0.15	3.83		
			1	30.00	1.20	0.15	5.40		
	drain edge		1	18.00	1.20	0.15	3.24		
			1	30.00	0.45	0.15	2.03		
	ramp		1	28.00	0.45	0.15	1.89		
	8th A cross juction 1/2 x 10.7 x 1 x 0.30 = 1.60 x2=3.21						3.21		
	TOTAL (B)						**198.00**		
	TOTAL (A) + (B)					**Qty**	**989.88**		
9	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications.	Cum							
	for CC road								
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	(2.0+3.0)/2	0.20	7.50		
			1	6.30	(3.0+3.0)/2	0.20	3.78		
			1	15.00	(3.0+3.0)/2	0.20	9.00		
			1	15.00	(3.0+3.8)/2	0.20	10.20		
			1	15.00	(3.8+2)/2	0.20	8.70		
			1	15.00	(2+3.8)/2	0.20	8.70		
			1	15.00	(3+3.0)/2	0.20	9.00		
			1	9.60	(3.1+3)/2	0.20	5.86		
	R madusudan house		1	17.80	(3.0+3.0)/2	0.20	10.68		
	House no 1835		1	18.20	(3.0+3.0)/2	0.20	10.92		
	balasubramanya house		1	18.50	(3.1+3.0)/2	0.20	11.29		
	shamanth belekar house		1	15.00	(2.8+3.0)/2	0.20	8.70		
			1	15.00	(3.6+3.3)/2	0.20	10.35		
			1	15.00	(3.3+3.3)/2	0.20	9.90		
			1	15.00	(3.3+3.2)/2	0.20	9.75		
			1	15.00	(3.2+3.1)/2	0.20	9.45		
			1	15.00	(3.1+3.2)/2	0.20	9.45		
			1	15.00	(3.2+3.9)/2	0.20	10.65		

NEWGEN CONSULTANT BANGALORE

Ramanayeerah
C&FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-ನಂ
8/06/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

	Unit	No	L	B	D	Qty	Rate	Amount
house no 1857		1	15.00	(3.0+3.8)/2	0.20	10.20		
		1	15.00	(3.8+2)/2	0.20	8.70		
		1	15.00	(2+3.8)/2	0.25	10.88		
		1	15.00	(3+3.0)/2	0.25	11.25		
		1	15.00	(3.1+3)/2	0.25	11.44		
		1	15.00	(3.0+3.0)/2	0.25	11.25		
house no 1853		1	17.50	(3.0+3.0)/2	0.25	13.13		
		1	4.00	(3.1+3.0)/2	0.20	2.44		
		1	15.00	(2.8+3.0)/2	0.20	8.70		
		1	22.30	(3.6+3.3)/2	0.20	15.39		
		1	15.00	(3.3+3.3)/2	0.20	9.90		
		1	15.00	(3.3+3.2)/2	0.20	9.75		
		1	15.00	(3.2+3.1)/2	0.20	9.45		
		1	15.00	(3.1+3.2)/2	0.20	9.45		
		1	15.00	(3.5+2.7)/2	0.20	9.30		
		1	15.00	(2.7+2.8)/2	0.20	8.25		
house no 1726		1	6.40	(2.8+2.8)/2	0.20	3.58		
		1	15.00	(4.2+3.1)/2	0.20	10.95		
		1	15.00	(3.1+3.25)/2	0.20	9.53		
		1	15.00	(3.25+3.15)/2	0.20	9.60		
		1	15.00	(3.15+3.3)/2	0.20	9.68		
		1	17.00	(3.2+3.2)/2	0.20	10.88		
house no 1712		1	18.30	(1.8+1.8)/2	0.20	6.59		
		1	15.00	(3.2+2.9)/2	0.20	9.15		
		1	15.00	(2.9+3.4)/2	0.20	9.45		
		1	15.00	(3.4+3.4)/2	0.25	12.75		
		1	15.00	(3.4+3.6)/2	0.25	13.13		
		1	15.00	(3.6+3.6)/2	0.25	13.50		
		1	15.00	(3.6+4.5)/2	0.20	12.15		
		1	15.00	(4.5+3.1)/2	0.20	11.40		
house no 1747		1	24.60	(3.1+3.1)/2	0.25	19.07		
		1	15.00	(4.0+4.0)/2	0.25	15.00		
		1	15.00	(4.0+4.2)/2	0.25	15.38		
		1	15.00	(4.2+3.5)/2	0.20	11.55		
		1	15.00	(3.5+3.5)/2	0.20	10.50		
		1	15.00	(3.55+2.9)/2	0.25	12.09		
		1	15.00	(2.9+2.9)/2	0.25	10.88		
		1	15.00	(2.9+2.8)/2	0.25	10.69		
		1	15.00	(2.8+3.5)/2	0.20	9.45		
		1	15.00	(3.5+2.8)/2	0.20	9.45		
		1	15.00	(2.8+2.9)/2	0.20	8.55		
		1	21.30	(3.0+3.8)/2	0.20	11.72		
Amogha varsha house no 1672		1	15.00	(3.8+2)/2	0.20	8.70		
		1	15.00	(2+3.8)/2	0.20	8.70		
		1	11.00	(3+3.0)/2	0.20	6.60		
house no 1677		1	21.90	(3.1+3)/2	0.20	13.36		
House no 1684		1	21.50	(3.0+3.8)/2	0.20	14.62		
House no 612		1	18.00	(3.8+2)/2	0.25	13.05		
House No 1674		1	7.50	(2+3.8)/2	0.25	5.44		
		1	15.00	(3+3.0)/2	0.20	9.00		
		1	11.00	(3.1+3)/2	0.20	6.71		
House no 1659		1	15.00	(3.0+3.8)/2	0.20	10.20		
		1	15.00	(3.8+2)/2	0.25	10.88		
		1	11.00	(2+3.8)/2	0.25	7.98		
House no 1624		1	17.50	(3+3.0)/2	0.25	13.13		

C4fc Ramareejeeraho

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	House no 1637								
			1	17.50	(3.8+2)/2	0.25	12.69		
			1	2.80	(2+3.8)/2	0.25	2.03		
			1	15.00	(3+3.0)/2	0.25	11.25		
			1	15.00	(3.1+3)/2	0.20	9.15		
			1	14.00	(3.0+3.8)/2	0.25	11.90		
			1	22.00	(3.8+2)/2	0.25	15.95		
			1	15.00	(2+3.8)/2	0.25	10.88		
			1	15.00	(3+3.0)/2	0.20	9.00		
			1	5.00	(3.1+3)/2	0.25	3.81		
			1	15.00	(3.0+3.8)/2	0.25	12.75		
			1	15.00	(3.8+2)/2	0.25	10.88		
			1	15.00	(2+3.8)/2	0.25	10.88		
			1	19.00	(3+3.0)/2	0.25	14.25		
			1	18.50	(3.0+3.8)/2	0.25	15.73		
			1	15.00	(3.8+2)/2	0.20	8.70		
			1	10.20	(2+3.8)/2	0.25	7.40		
			1	9.00	(3+3.0)/2	0.25	6.75		
			1	9.30	(3.1+3)/2	0.25	7.09		
			1	15.00	(3.0+3.8)/2	0.20	10.20		
			1	15.00	(3.8+3.7)/2	0.20	11.25		
			1	15.00	(3.7+3.9)/2	0.20	11.40		
			3.00		(3.9+3.9)/2	0.20	2.34		
							954.58		
10	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.	Cum							
	for CC road								
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	(2.8+3.0)/2	0.30	13.05		
			1	6.30	(3.0+3.1)/2	0.30	5.76		
			1	15.00	(3.7+3.8)/2	0.30	16.88		
			1	15.00	(3.8+3.8)/2	0.30	17.10		
			1	15.00	(3.8+3.8)/2	0.30	17.10		
			1	15.00	(3.8+3.8)/2	0.30	17.10		
			1	15.00	(3.8+3.6)/2	0.30	16.65		
			1	9.60	(3.6+3.4)/2	0.30	10.08		
	R madusudan house		1	17.80	(3.5+3.0)/2	0.30	17.36		
	House no 1835		1	18.20	(3.4+3.2)/2	0.30	18.02		
	balasubramanya house		1	18.50	(3.8+3.8)/2	0.30	21.09		
	shamanth belekar house		1	15.00	(3.6+3.6)/2	0.30	16.20		
			1	15.00	(3.6+3.3)/2	0.30	15.53		
			1	15.00	(3.3+3.3)/2	0.30	14.85		
			1	15.00	(3.3+3.2)/2	0.30	14.63		
			1	15.00	(3.2+3.1)/2	0.30	14.18		
			1	15.00	(3.1+3.2)/2	0.30	14.18		
			1	15.00	(3.2+3.9)/2	0.30	15.98		
	house no 1857		1	15.00	(4.7+4.1)/2	0.30	19.80		

NEMZEN CONSULTANTS * BANGALORE *

Rameneejeerah 10/06/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರಾ. ಬೆಂಗಳೂರು-106

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರಾ. ಬೆಂಗಳೂರು-106

Rameneejeerah

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	15.00	(4.1+4.3)/2	0.30	18.90		
			1	15.00	(4.3+4.1)/2	0.30	18.90		
			1	15.00	(4.1+4.1)/2	0.30	18.45		
			1	15.00	(4.1+4.1)/2	0.30	18.45		
			1	15.00	(4.1+4.1)/2	0.30	18.45		
	house no 1853		1	17.50	(4.1+4.3)/2	0.30	22.05		
			1	4.00	(4.0+4.1)/2	0.30	4.86		
			1	15.00	(4.0+3.2)/2	0.30	16.20		
			1	22.30	(3.2+3.0)/2	0.30	20.74		
			1	15.00	(3.5+3.1)/2	0.30	14.85		
			1	15.00	(3.1+3.1)/2	0.30	13.95		
			1	15.00	(3.1+3.5)/2	0.30	14.85		
			1	15.00	(3.5+3.5)/2	0.30	15.75		
			1	15.00	(3.5+2.7)/2	0.30	13.95		
			1	15.00	(2.7+2.8)/2	0.30	12.38		
	house no 1726		1	6.40	(2.8+2.8)/2	0.30	5.38		
			1	15.00	(4.2+3.1)/2	0.30	16.43		
			1	15.00	(3.1+3.25)/2	0.30	14.29		
			1	15.00	(3.25+3.15)/2	0.30	14.40		
			1	15.00	(3.15+3.3)/2	0.30	14.51		
			1	17.00	(3.2+3.2)/2	0.30	16.32		
	house no 1712		1	18.30	(1.8+1.8)/2	0.30	9.88		
			1	15.00	(3.2+2.9)/2	0.30	13.73		
			1	15.00	(2.9+3.4)/2	0.30	14.18		
			1	15.00	(3.4+3.4)/2	0.30	15.30		
			1	15.00	(3.4+3.6)/2	0.30	15.75		
			1	15.00	(3.6+3.6)/2	0.30	16.20		
			1	15.00	(3.6+4.5)/2	0.30	18.23		
			1	15.00	(4.5+3.1)/2	0.30	17.10		
	house no 1747		1	24.60	(3.1+3.1)/2	0.30	22.88		
			1	15.00	(4.0+4.0)/2	0.30	18.00		
			1	15.00	(4.0+4.2)/2	0.30	18.45		
			1	15.00	(4.2+3.5)/2	0.30	17.33		
			1	15.00	(3.5+3.5)/2	0.30	15.75		
			1	15.00	(3.55+2.9)/2	0.30	14.51		
			1	15.00	(2.9+2.9)/2	0.30	13.05		
			1	15.00	(2.9+2.8)/2	0.30	12.83		
			1	15.00	(2.8+3.5)/2	0.30	14.18		
			1	15.00	(3.5+2.8)/2	0.30	14.18		
			1	15.00	(2.8+2.9)/2	0.30	12.83		
			1	21.30	(2.9+2.6)/2	0.30	17.57		
	Amogha varsha house no 1672		1	15.00	(4.4+4.7)/2	0.30	20.48		
			1	15.00	(4.7+3.4)/2	0.30	18.23		
			1	11.00	(3.4+3.5)/2	0.30	11.39		
	house no 1677		1	21.90	(3.6+3.4)/2	0.30	23.00		
	House no 1684		1	21.50	(4.0+3.4)/2	0.30	23.87		
	House no 612		1	18.00	(2.9+3.0)/2	0.30	15.93		
	House No 1674		1	7.50	(3.9+4.0)/2	0.30	8.89		
			1	15.00	(4.0+4.0)/2	0.30	18.00		
			1	11.00	(4.0+4.0)/2	0.30	13.20		
	House no 1659		1	15.00	(3.4+3.4)/2	0.30	15.30		
			1	15.00	(3.4+3.4)/2	0.30	15.30		
			1	11.00	(3.4+3.4)/2	0.30	11.22		
	House no 1624		1	17.50	(3.5+3.3)/2	0.30	17.85		
	House no 1637		1	17.50	(3.6+3.7)/2	0.30	19.16		

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	2.80	(2.8+2.8)/2	0.30	2.35		
			1	15.00	(3.6+4.0)/2	0.30	17.10		
			1	15.00	(4.0+4.4)/2	0.30	18.90		
			1	14.00	(4.4+4.0)/2	0.30	17.64		
			1	22.00	(2.7+2.8)/2	0.30	18.15		
			1	15.00	(3.4+3.7)/2	0.30	15.98		
			1	15.00	(3.7+3.7)/2	0.30	16.65		
			1	5.00	(3.7+3.7)/2	0.30	5.55		
			1	15.00	(3.7+3.7)/2	0.30	16.65		
			1	15.00	(3.2+3.2)/2	0.20	9.60		
			1	15.00	(3.2+3.0)/2	0.20	9.30		
			1	19.00	(3.+3.4)/2	0.20	12.16		
			1	18.50	(3.4+3.5)/2	0.20	12.77		
			1	15.00	(4.1+3.9)/2	0.30	18.00		
			1	10.20	(3.9+3.2)/2	0.20	7.24		
			1	9.00	(3.2+2.9)/2	0.30	8.24		
			1	9.30	(2.9+3.1)/2	0.30	8.37		
			1	15.00	(3.85+3.8)/2	0.30	17.21		
			1	15.00	(3.8+3.7)/2	0.30	16.88		
			1	15.00	(3.7+3.9)/2	0.30	17.10		
			1	3.00	(3.9+3.9)/2	0.30	3.51		
11	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density. MORTH Specification No. 305	Cum					1432.58		
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	(2.8+3.0)/2	0.20	8.70		
			1	6.30	(3.0+3.1)/2	0.20	3.84		
			1	15.00	(3.7+3.8)/2	0.20	11.25		
			1	15.00	(3.8+3.8)/2	0.20	11.40		
			1	15.00	(3.8+3.8)/2	0.20	11.40		
			1	15.00	(3.8+3.8)/2	0.20	11.40		
			1	15.00	(3.8+3.6)/2	0.20	11.10		
			1	9.60	(3.6+3.4)/2	0.20	6.72		
	R madusudan house		1	17.80	(3.5+3.0)/2	0.20	11.57		
	House no 1835		1	18.20	(3.4+3.2)/2	0.20	12.01		
	balasubramanya house		1	18.50	(3.8+3.8)/2	0.20	14.06		
	shamanth belekar house		1	15.00	(3.6+3.6)/2	0.20	10.80		
			1	15.00	(3.6+3.3)/2	0.20	10.35		
			1	15.00	(3.3+3.3)/2	0.20	9.90		
			1	15.00	(3.3+3.2)/2	0.20	9.75		
			1	15.00	(3.2+3.1)/2	0.20	9.45		
			1	15.00	(3.1+3.2)/2	0.20	9.45		
			1	15.00	(3.2+3.9)/2	0.20	10.65		

NEWGEN CONSULTANT BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

15/06/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ, ಉಪವಿಭಾಗ,

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	house no 1857		1	15.00	(4.7+4.1)/2	0.20	13.20		
			1	15.00	(4.1+4.3)/2	0.20	12.60		
			1	15.00	(4.3+4.1)/2	0.20	12.60		
			1	15.00	(4.1+4.1)/2	0.20	12.30		
			1	15.00	(4.1+4.1)/2	0.20	12.30		
			1	15.00	(4.1+4.1)/2	0.20	12.30		
	house no 1853		1	17.50	(4.1+4.3)/2	0.20	14.70		
			1	4.00	(4.0+4.1)/2	0.20	3.24		
			1	15.00	(4.0+3.2)/2	0.20	10.80		
			1	22.30	(3.2+3.0)/2	0.20	13.83		
			1	15.00	(3.5+3.1)/2	0.20	9.90		
			1	15.00	(3.1+3.1)/2	0.20	9.30		
			1	15.00	(3.1+3.5)/2	0.20	9.90		
			1	15.00	(3.5+3.5)/2	0.20	10.50		
			1	15.00	(3.5+2.7)/2	0.20	9.30		
			1	15.00	(2.7+2.8)/2	0.20	8.25		
	house no 1726		1	6.40	(2.8+2.8)/2	0.20	3.58		
			1	15.00	(4.2+3.1)/2	0.20	10.95		
			1	15.00	(3.1+3.25)/2	0.20	9.53		
			1	15.00	(3.25+3.15)/2	0.20	9.60		
			1	15.00	(3.15+3.3)/2	0.20	9.68		
			1	17.00	(3.2+3.2)/2	0.20	10.88		
			1	18.30	(1.8+1.8)/2	0.20	6.59		
	house no 1712		1	15.00	(3.2+2.9)/2	0.15	6.86		
			1	15.00	(2.9+3.4)/2	0.15	7.09		
			1	15.00	(3.4+3.4)/2	0.15	7.65		
			1	15.00	(3.4+3.6)/2	0.15	7.88		
			1	15.00	(3.6+3.6)/2	0.15	8.10		
			1	15.00	(3.6+4.5)/2	0.15	9.11		
			1	15.00	(4.5+3.1)/2	0.15	8.55		
			1	24.60	(3.1+3.1)/2	0.15	11.44		
	house no 1747		1	15.00	(4.0+4.0)/2	0.15	9.00		
			1	15.00	(4.0+4.2)/2	0.15	9.23		
			1	15.00	(4.2+3.5)/2	0.15	8.66		
			1	15.00	(3.5+3.5)/2	0.15	7.88		
			1	15.00	(3.55+2.9)/2	0.15	7.26		
			1	15.00	(2.9+2.9)/2	0.15	6.53		
			1	15.00	(2.9+2.8)/2	0.15	6.41		
			1	15.00	(2.8+3.5)/2	0.15	7.09		
			1	15.00	(3.5+2.8)/2	0.15	7.09		
			1	15.00	(2.8+2.9)/2	0.15	6.41		
			1	21.30	(2.9+2.6)/2	0.15	8.79		
	Amogha varsha house no 1672		1	15.00	(4.4+4.7)/2	0.15	10.24		
			1	15.00	(4.7+3.4)/2	0.15	9.11		
			1	11.00	(3.4+3.5)/2	0.15	5.69		
	house no 1677		1	21.90	(3.6+3.4)/2	0.15	11.50		
	House no 1684		1	21.50	(4.0+3.4)/2	0.15	11.93		
	House no 612		1	18.00	(2.9+3.0)/2	0.15	7.97		
	House No 1674		1	7.50	(3.9+4.0)/2	0.15	4.44		
			1	15.00	(4.0+4.0)/2	0.15	9.00		
			1	11.00	(4.0+4.0)/2	0.15	6.60		
	House no 1659		1	15.00	(3.4+3.4)/2	0.15	7.65		
			1	15.00	(3.4+3.4)/2	0.15	7.65		
			1	11.00	(3.4+3.4)/2	0.15	5.61		
	House no 1624		1	17.50	(3.5+3.3)/2	0.15	8.93		

Ramareegowda

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

lo	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	House no 1637		1	17.50	(3.6+3.7)/2	0.15	9.58		
			1	2.80	(2.8+2.8)/2	0.15	1.18		
			1	15.00	(3.6+4.0)/2	0.15	8.55		
			1	15.00	(4.0+4.4)/2	0.15	9.45		
			1	14.00	(4.4+4.0)/2	0.15	8.82		
			1	22.00	(2.7+2.8)/2	0.15	9.08		
			1	15.00	(3.4+3.7)/2	0.15	7.99		
			1	15.00	(3.7+3.7)/2	0.15	8.33		
			1	5.00	(3.7+3.7)/2	0.20	3.70		
			1	15.00	(3.7+3.7)/2	0.20	11.10		
			1	15.00	(3.2+3.2)/2	0.20	9.60		
			1	15.00	(3.2+3.0)/2	0.20	9.30		
			1	19.00	(3.+3.4)/2	0.15	9.12		
			1	18.50	(3.4+3.5)/2	0.15	9.57		
			1	15.00	(4.1+3.9)/2	0.15	9.00		
			1	10.20	(3.9+3.2)/2	0.15	5.43		
			1	9.00	(3.2+2.9)/2	0.15	4.12		
			1	9.30	(2.9+3.1)/2	0.15	4.19		
			1	15.00	(3.85+3.8)/2	0.15	8.61		
			1	15.00	(3.8+3.7)/2	0.15	8.44		
			1	15.00	(3.7+3.9)/2	0.15	8.55		
			1	3.00	(3.9+3.9)/2	0.15	1.76		
							842.39		
					Sinkage 15%		126.36		
							716.03		
12	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specification.	Cum							
	BWSSB sanitory road cut portion								
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	1.50	0.20	4.50		
			1	6.30	1.50	0.20	1.89		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	9.60	1.50	0.20	2.88		
	R madusudan house		1	17.80	1.50	0.20	5.34		
	House no 1835		1	18.20	1.50	0.20	5.46		
	balasubramanya house		1	18.50	1.50	0.20	5.55		
	shamanth belekar house		1	15.00	1.50	0.20	4.50		

NEW ZEN CONSULTANT * BANGALORE *

C&FC

Ramarajeash 18/06/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-2020
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Ramarajeash

o	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
	house no 1857		1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
	house no 1853		1	17.50	1.50	0.20	5.25		
			1	4.00	1.50	0.20	1.20		
			1	15.00	1.50	0.20	4.50		
			1	22.30	1.50	0.20	6.69		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	6.40	1.50	0.20	1.92		
	house no 1726		1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	17.00	1.50	0.20	5.10		
			1	18.30	1.50	0.20	5.49		
	house no 1712		1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	24.60	1.50	0.20	7.38		
	house no 1747		1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	21.30	1.50	0.20	6.39		
	Amogha varsha house no 1672		1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
			1	11.00	1.50	0.20	3.30		
	house no 1677		1	21.90	1.50	0.20	6.57		
	House no 1684		1	21.50	1.50	0.20	6.45		
	House no 612		1	18.00	1.50	0.20	5.40		
	House No 1674		1	7.50	1.50	0.20	2.25		

C&FC

Ramareejeerath

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ, ಬೆಂಗಳೂರು-106

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	15.00	1.50	0.20	4.50		
	House no 1659		1	11.00	1.50	0.20	3.30		
			1	15.00	1.50	0.20	4.50		
			1	15.00	1.50	0.20	4.50		
	House no 1624		1	11.00	1.50	0.20	3.30		
	House no 1637		1	17.50	1.50	0.15	3.94		
			1	17.50	1.50	0.15	3.94		
			1	2.80	1.50	0.15	0.63		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	14.00	1.50	0.15	3.15		
			1	22.00	1.50	0.15	4.95		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	5.00	1.50	0.15	1.13		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	19.00	1.50	0.15	4.28		
			1	18.50	1.50	0.15	4.16		
			1	15.00	1.50	0.15	3.38		
			1	10.20	1.50	0.15	2.30		
			1	9.00	1.50	0.15	2.03		
			1	9.30	1.50	0.15	2.09		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	15.00	1.50	0.15	3.38		
			1	3.00	1.50	0.15	0.68		
							395.49		
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications MORTH Specification No. 1600 & 2200 for TMT bars Fe 500.	Tonne							
	MIG 3rd phase								
	for RCC drain MIG 3rd phase House no 1857 LHS								
	10mm dia U shap bar at 100mm c/c								
	Length = 107.50 Mtr = 107.45 /0.10 +1 =1498								

NEMAZEE CONSULTANT * BANGALORE *

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ, ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Ramanjeesh 22/06/2020

Ramanjeesh

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Each u shape bar length = 2.50 mtr	10 mm dia	1498	2.50			3745.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	107.45			2363.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 91.50 Mtr = 91.45 /0.10 +1 = 1212 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	1212	2.50			3030.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	91.45			2014.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 48.00 Mtr = 47.95 /0.10 +1 = 620 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	620.0	2.50			1550.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	47.95			1054.90		
	for culvert at 14th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 9.50 Mtr = 9.45 /0.20 +1 = 48. Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	48.0	2.50			120.00		
		12mm dia	47.0	2.50			117.50		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	9.45			207.90		
		10mm dia	13	9.45			122.85		
	for culvert at 12th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 6.00 Mtr = 5.55 /0.20 +1 = 28 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	28.0	2.50			70.00		
		12mm dia	28.0	2.50			70.00		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	5.55			122.10		
		10mm dia	13	5.55			72.15		
	for culvert at 11th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 7.60 Mtr = 7.55 /0.20 +1 = 36 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	36.0	2.50			90.00		
		12mm dia	35.0	2.50			87.50		

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	7.55					
		10mm dia	13	7.55			166.10		
							98.15		
	for culvert at 10th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 8.00 Mtr = 7.95 /0.10 +1 = 40 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	40.0	2.50					
		12mm dia	39.0	2.50			100.00		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	7.95			97.50		
		10mm dia	13	7.95			174.90		
							103.35		
	for culvert at 9th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 13.00 Mtr = 12.95 /0.20 +1 = 68 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	68.0	2.50					
		12mm dia	67.0	2.50			170.00		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	12.95			167.50		
		10mm dia	13	12.95			284.90		
							168.35		
	for culvert at 8th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 10.70 Mtr = 10.65 /0.10 +1 = 54.00 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	54.0	2.50					
		12mm dia	53.0	2.50			135.00		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	10.65			132.50		
		10mm dia	13	10.65			234.30		
							138.45		
	for culvert at 7th A cross								
	12 mm dia U shap bar at 200mm c/c								
	Length = 7.00 Mtr = 6.95 /0.20 +1 = 35 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	35.0	2.49					
		12mm dia	34.0	2.49			87.15		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	6.95			84.66		
		10mm dia	13	6.95			152.90		
							90.35		
	ABSTRACT								
	16mm dia bar	0.00	1.580	0.00					
	12mm dia bar	1529.31	0.888	1358.03					

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭ
ಕ.ಜ.ನಿ.ನಿ.ಲಿ. ಬೆಂಗಳೂರು-10

Ramanjeeva.

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	10mm dia bar	10947.45	0.617	6754.58					
	8mm dia bar	5430.70	0.395	2145.13					
				10257.73					
							10257.73		
				Tonne			10.258		
		TOTAL (A)		Qty limited to			10.258		
				TOTAL (A)			10.26		
	At A sector and B sector 12th A main Road LHS								
	10mm dia U shap bar at 100mm c/c								
	Length = 85.50 Mtr = 85.45 /0.10 +1 = 855.00 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	855	2.50			2137.50		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	85.45			1879.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 57.60 Mtr = 57.55 /0.10 +1 = 576.00 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	576	2.50			1440.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	57.55			1266.10		
	10mm dia U shap bar at 150mm c/c								
	Length = 93.60 Mtr = 93.55 /0.10 +1 = 936 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	936.0	2.50			2340.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	93.55			2058.10		
	10mm dia U shap bar at 100mm c/c								
	Length = 159.50 Mtr = 159.5 /0.10 +1 = 1595 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	1595.0	2.50			3987.50		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	159.45			3507.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 62.00 Mtr = 61.95 /0.10 +1 = 619 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	619.0	2.50			1547.50		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	61.95			1362.90		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ, ಬೆಂಗಳೂರು-೫೬

Ramanjeeraih

No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	10mm dia U shap bar at 100mm c/c								
	Length = 121.60 Mtr = 121.55 /0.10 +1 = 1216 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	1216.0	2.50			3040.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	121.55			2674.10		
	12th A main road RHS								
	10mm dia U shap bar at 100mm c/c								
	Length = 43.50 Mtr = 43.45 /0.10 +1 = 435 No s								
	Each u shape bar length = 2.50 mtr	10 mm dia	435.0	2.50			1087.50		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	43.45			955.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 116.80 Mtr = 116.75 /0.10 +1 = 1168 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	1168.0	2.50			2920.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	116.75			2568.50		
	10mm dia U shap bar at 100mm c/c								
	Length = 55.50 Mtr = 55.45 /0.10 +1 = 556 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	556.0	2.50			1390.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	55.45			1219.90		
	10mm dia U shap bar at 100mm c/c								
	Length = 70.60 Mtr = 70.55 /0.10 +1 = 707 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	707.0	2.50			1767.50		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	70.55			1552.10		
	10mm dia U shap bar at 100mm c/c								
	Length = 125.80 Mtr = 125.75 /0.10 +1 = 1558 Nos								
	Each u shape bar length = 2.50 mtr	10 mm dia	1558.0	2.50			3895.00		
	8 mm dia Distrubution bar at 125 mm c/c	8mm dia	22	125.75			2766.50		

C47c

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	for culvert at								
	for culvert at								
	12 mm dia U shap bar at 200mm c/c								
	Length = 10.70 Mtr = 10.65 /0.20 +1 = 54 Nos								
	Each u shape bar length = 2.50 mtr	12mm dia	54.0	2.50			135.00		
		12mm dia	53.0	2.50			132.50		
	10 mm dia Distrubution bar at 125 mm c/c	10mm dia	22	10.65			234.30		
		10mm dia	13	10.65			138.45		
	ABSTRACT								
	16mm dia bar	0.00	1.580	0.00					
	12mm dia bar	267.50	0.888	237.54					
	10mm dia bar	25925.25	0.617	15995.88					
	8mm dia bar	21811.90	0.395	8615.70					
				24849.12					
							24849.12		
		TOTAL (B)		Tonne			24.849		
				Qty limited to			24.849		
				TOTAL (A) + (B)			35.107		

NEWZEN CONSULTANT BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

25/06/2020

1st and Final bill

Name of work: Improvements to roads and drains at Yelahanka A and B Sector and MIG 3rd phase in ward no -04 of yelahanka satellite town sub division (Packagr-09)

Work Order No: BBMP / EE/ YNK.D / E-PMT-15 /W.O / 30 /2020-21 dt: 28-05-2020.

JOB NUMBER: 004-20-000054.

Estimate Cost: 250.00 lakhs.

As No: EE/ YNK.D/ AS / 96 /2020-21 dt :9-4-2020

Ts No : CE / YNK.Z/ TS / 272 /2020-21 dt . 9-1-2020.

Name of Contractor : Sri G Venkategowda.

MEASUREMENTS

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.and site engineer in incharge	cum							
	Premeasument Recorded vide excel sheet page no						1855 83		
							1855.83	226.04	419492.00
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum							
	Premeasument Recorded vide excel sheet page no						989.88	5693.00	5635400.00

NEWZEN CONSULTANT * BANGALORE *

Ramarajegowda

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification								
	for RCC drain at MIG 3rd Phase								
	House no 1857 LHS								
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	2.00	0.90	0.15	0.27		
			1	30.00	0.90	0.15	4.05		
	RHS		1	15.50	0.90	0.15	2.09		
			1	19.50	0.90	0.15	2.63		
			1	30.00	0.90	0.15	4.05		
			1	27.00	0.90	0.15	3.65		
			1	15.00	0.90	0.15	2.03		
	culvert		1	3.10	1.20	0.23	0.86		
	culverts 14th cross juction		1	9.50	1.50	0.30	4.28		
	12th A cross juction		1	6.00	1.50	0.30	2.70		
	11th A cross juction		1	7.60	1.50	0.30	3.42		
	10th A cross juction		1	8.00	1.50	0.30	3.60		
	9th A cross juction		1	13.00	1.50	0.30	5.85		
	8th A cross juction		1	10.70	1.50	0.30	4.82		
	Side walls								
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	2.00	0.15	0.75	0.45		
			2	30.00	0.15	0.75	6.75		
			2	15.50	0.15	0.75	3.49		
			2	19.50	0.15	0.75	4.39		
			2	30.00	0.15	0.75	6.75		
			2	27.00	0.15	0.75	6.08		
			2	15.00	0.15	0.75	3.38		
			2	3.10	0.23	0.90	1.28		
	culverts 14th cross juction		2	9.50	0.30	0.90	5.13		
	12th A cross juction		2	6.00	0.30	0.90	3.24		
	11th A cross juction		2	7.60	0.30	0.90	4.10		
	10th A cross juction		2	8.00	0.30	0.90	4.32		
	9th A cross juction		2	13.00	0.30	0.90	7.02		
	8th A cross juction		2	10.70	0.30	0.90	5.78		
	Ramp								

C&FC

ನಿರ್ವಾಹಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
B.B.M.P. ಬೆಂಗಳೂರು-106

Ramaraju Reddy

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	culverts 14th cross juction = 1/2 x 9.5x1x0.30 = 1.42 x2=2.85								
	12th A cross juction 1/2x6.0x1x/0.30= 0.90x2=1.80						2.85		
	11th A cross juction 1/2 x 7.60 x 1 x 0.30 = 1.14x2=2.28						1.80		
	10th A cross juction 1/2 x 8x 1 x 0.30 = 1.20x2=2.40						2.28		
	9th A cross juction 1/2x13x1x0.30 = 1.95x2=3.90						2.40		
	8th A cross juction 1/2 x 10.7 x 1 x 0.30 = 1.60 x2=3.21						3.90		
	TOTAL (A)						3.21		
	RCC drain at A sector and B Sector						**144.47**		
	12th A main road LHS		1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	14.00	0.90	0.15	1.89		
			1	11.50	0.90	0.15	1.55		
			1	30.00	0.90	0.15	4.05		
			1	27.60	0.90	0.15	3.73		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	3.50	0.90	0.15	0.47		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	9.50	0.90	0.15	1.28		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	2.00	0.90	0.15	0.27		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	2.50	0.90	0.15	0.34		
			1	10.80	0.90	0.15	1.46		
			1	18.30	0.90	0.15	2.47		
	Culvert 8th cross junction		1	10.70	1.50	0.30	4.82		
	12th A main road RHS		1	30.00	0.90	0.15	4.05		
			1	13.50	0.90	0.15	1.82		
			1	30.00	0.90	0.15	4.05		
			1	30.00	0.90	0.15	4.05		
			1	8.00	0.90	0.15	1.08		
			1	24.50	0.90	0.15	3.31		
			1	24.30	0.90	0.15	3.28		
			1	30.00	0.90	0.15	4.05		
			1	25.50	0.90	0.15	3.44		
			1	30.00	0.90	0.15	4.05		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಮಲ್ಲೇಶ್ವರಂ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	8.80	0.90	0.15	1.19		
			1	6.80	0.90	0.15	0.92		
			1	25.00	0.90	0.15	3.38		
			1	30.00	0.90	0.15	4.05		
			1	4.50	0.90	0.15	0.61		
			1	30.00	0.90	0.15	4.05		
			1	10.00	0.90	0.15	1.35		
			1	30.00	0.90	0.15	4.05		
	rcc drain		1	21.30	0.90	0.15	2.88		
			1	30.00	0.90	0.15	4.05		
	side walls		1	18.00	0.90	0.15	2.43		
	RCC drain at A sector and B Sector								
	12th A main road LHS								
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	14.00	0.15	0.75	3.15		
			2	11.50	0.15	0.75	2.59		
			2	30.00	0.15	0.75	6.75		
			2	27.60	0.15	0.75	6.21		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	3.50	0.15	0.75	0.79		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.70	6.30		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	9.50	0.15	0.75	2.14		
			2	30.00	0.15	0.70	6.30		
			2	30.00	0.15	0.70	6.30		
			2	2.00	0.15	0.70	0.42		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.75	6.75		
			2	2.50	0.15	0.75	0.56		
			2	10.80	0.15	0.70	2.27		
			2	18.30	0.15	0.70	3.84		
	Culvert 8th cross junction		2	10.70	0.30	0.90	5.78		
	Ramp (10.7x1x0.3)/2 = 1.61 x 2						3.22		
	12th A main road RHS		2	30.00	0.15	0.75	6.75		
			2	13.50	0.15	0.75	3.04		
			2	30.00	0.15	0.75	6.75		
			2	30.00	0.15	0.70	6.30		
			2	8.00	0.15	0.70	1.68		
			2	24.50	0.15	0.70	5.15		
			2	24.30	0.15	0.75	5.47		
			2	30.00	0.15	0.75	6.75		
			2	25.50	0.15	0.75	5.74		
			2	30.00	0.15	0.75	6.75		
			2	8.80	0.15	0.75	1.98		
			2	6.80	0.15	0.75	1.53		
			2	25.00	0.15	0.75	5.63		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಮೂಲಕರ ಉಪವಿಭಾಗ.
ಪ್ರ.ಸ.ನಗರಸಭೆ, ಕೆಂಗೇರಿ-106

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			2	30.00	0.15	0.75	6.75		
			2	4.50	0.15	0.75	1.01		
			2	30.00	0.15	0.70	6.30		
			2	10.00	0.15	0.75	2.25		
			2	30.00	0.15	0.70	6.30		
	for rcc drain		2	21.30	0.15	0.75	4.79		
			2	30.00	0.15	0.60	5.40		
	culvert		2	18.00	0.15	0.60	3.24		
	7th A cross juction								
	7th A cross juction		1	7.00	1.50	0.30	3.15		
	7th A cross juction 1/2 x 7 x 1 x 0.30 = 1.05x2=2.10		2	7.00	0.30	0.90	3.78		
	TOTAL (B)						2.10		
	TOTAL (A) +(B)						391.39		
							535.86		
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No. 1600 & 2200 for TMT bars Fe 500.	Tonne					535.86	7423.71	3978099
	Premeasument Recorded vide excel sheet page no								
							35.11	77691.85	2727516.00
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm							
	MIG 3rd phase								
	for RCC drain at MIG 3rd Phase								
	House no 1857 LHS		1	30.00	0.75		22.50		

NEWZEN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-೦೦
ಜ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-105

29/06/2020

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00	0.75		22.50		
			1	2.00	0.75		1.50		
			1	30.00	0.75		22.50		
	RHS		1	15.50	0.75		11.63		
			1	19.50	0.75		14.63		
			1	30.00	0.75		22.50		
			1	27.00	0.75		20.25		
			1	15.00	0.75		11.25		
			1	30.00	0.90		27.00		
	missing slabs over existing drains		1	18.00	0.90		16.20		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	20.00	0.90		18.00		
			1	17.00	0.90		15.30		
			1	12.00	0.90		10.80		
			1	18.00	0.90		16.20		
			1	18.00	0.90		16.20		
			1	17.00	0.90		15.30		
			1	15.00	0.90		13.50		
			1	12.00	0.90		10.80		
	TOTAL A)						362.55		
	RCC drain at A sector and B Sector								
	12th A main road LHS		1	30.00	0.90		27.00		
			12	0.90	0.60		6.48		
			1	11.50	0.90		10.35		
			1	25.00	0.90		22.50		
			1	20.00	0.90		18.00		
			1	30.00	0.90		27.00		
			8	0.90	0.60		4.32		
			1	30.00	0.90		27.00		
			1	25.00	0.90		22.50		
			1	25.00	0.90		22.50		
			1	20.00	0.90		18.00		
			1	9.50	0.90		8.55		
			1	20.00	0.90		18.00		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	30.00	0.90		27.00		
			1	2.50	0.90		2.25		
			1	10.80	0.90		9.72		
			1	18.00	0.90		16.20		
	12th A main road RHS		1	30.00	0.90		27.00		
			1	13.50	0.90		12.15		
			35	0.90	0.60		18.90		
			1	8.00	0.90		7.20		
			35	0.90	0.60		18.90		
			35	0.90	0.60		18.90		
			45	0.90	0.60		24.30		
			30	0.90	0.60		16.20		
			1	30.00	0.90		27.00		
			1	9.00	0.90		8.10		
			1	6.80	0.90		6.12		

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	8.60	0.90		7.74		
			1	25.00	0.90		22.50		
			7	1.50	0.60		6.30		
			1	30.00	0.90		27.00		
			1	5.00	0.90		4.50		
			9	0.90	0.60		4.86		
			1	10.00	0.90		9.00		
			33	0.90	0.60		17.82		
			1	20.00	0.90		18.00		
	TOTAL (B)						643.86		
	TOTAL (A) + (B)								
						Qty	1006.41		
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm					1006.41	2453.85	2469579.00
	Culvert 8th cross junction		14	1.50	0.60		12.60		
	culverts 14th cross juction		13	1.50	0.60		11.70		
	7th A cross junction		11	1.50	0.60		9.90		
	9th A cross juction		13	1.50	0.60		11.70		
	8th A cross juction		14	1.50	0.60		12.60		
	10th A cross junction		12	1.80	0.60		12.96		
	11th A cross junction		12	1.80	0.60		12.96		
	12th A cross junction		8	1.80	0.60		8.64		
	missing		6	1.50	0.60		5.40		
			5	1.80	0.60		5.40		
			4	1.80	0.60		4.32		
			9	1.80	0.60		9.72		
			7	1.50	0.60		6.30		
							124.20	5688.90	706561.38
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge.	Nos							

NEWZEN CONSULTANT * BANGALORE *

C&FC

Ramarajeevaly 2/07/2020

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	LHS		164				164.00		
			26				26.00		
			127				127.00		
			207				207.00		
			67				67.00		
			289				289.00		
			338				338.00		
	RHS		65				65.00		
			100				100.00		
			151				151.00		
			53				53.00		
			53				53.00		
			67				67.00		
			7				7.00		
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm					1714.00	454.10	778327.40
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	14.00		0.40	5.60		
			1	30.00		0.40	12.00		
			1	28.00		0.40	11.20		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	4.00		0.40	1.60		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	2.00		0.40	0.80		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	15.00		0.40	6.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	8.00		0.40	3.20		
			1	24.00		0.40	9.60		
			1	24.00		0.40	9.60		
			1	30.00		0.40	12.00		
			1	4.00		0.40	1.60		
			1	30.00		0.40	12.00		
			1	9.00		0.40	3.60		
			1	6.80		0.40	2.72		
			1	25.00		0.40	10.00		
			1	30.00		0.40	12.00		
			1	5.00		0.40	2.00		

NEWZEN CONSULTANTS * BANGALORE *

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	30.00		0.40	12.00		
			1	10.00		0.40	4.00		
			1	30.00		0.40	12.00		
			1	17.00		0.40	6.80		
							330.32	89.04	29411.69
9	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications.	cum							
	Premeasument Recorded vide excel sheet page no								
10	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.	cum					954.58	1022.09	975668.00
	Premeasument Recorded vide excel sheet page no								
11	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density. MORTH Specification No. 305	cum					1432.58	67.14	96183.00
	Premeasument Recorded vide excel sheet page no						716.03	361.73	259009.00

NEWZEN CONSULTANT * BANGALORE *

Sl	Description of Item	Unit	No	L	B	D	Qty	Rate	Amount
12	Construction of granular sub-base Grading-V as Sub base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specification.	cum							
	Premeasument Recorded vide excel sheet page no								
							395.49	2094.67	828421.00
13	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel or metal) laying and fixing of 125 micron	cum							
	MIG 3rd phase								
	Site no 1077 to 1166		1	15.00	(2.8+3.0)/2	0.15	6.53		
			1	6.30	(3.0+3.1)/2	0.15	2.88		
			1	15.00	(3.7+3.8)/2	0.15	8.44		
			1	15.00	(3.8+3.8)/2	0.15	8.55		
			1	15.00	(3.8+3.8)/2	0.15	8.55		
			1	15.00	(3.8+3.8)/2	0.15	8.55		
			1	15.00	(3.8+3.6)/2	0.15	8.33		
			1	9.60	(3.6+3.4)/2	0.15	5.04		
			1	17.80	(3.5+3.0)/2	0.15	8.68		
			1	18.20	(3.4+3.2)/2	0.15	9.01		
			1	18.50	(3.8+3.8)/2	0.15	10.55		
			1	15.00	(3.6+3.6)/2	0.15	8.10		
			1	15.00	(3.6+3.3)/2	0.15	7.76		

NEWZEN CONSULTANT BANGALORE

Ramaraju

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	15.00	(3.3+3.3)/2	0.15	7.43		
			1	15.00	(3.3+3.2)/2	0.15	7.31		
			1	15.00	(3.2+3.1)/2	0.15	7.09		
	house no 1857		1	15.00	(3.1+3.2)/2	0.15	7.09		
			1	15.00	(3.2+3.9)/2	0.15	7.99		
			1	15.00	(4.7+4.1)/2	0.15	9.90		
			1	15.00	(4.1+4.3)/2	0.15	9.45		
			1	15.00	(4.3+4.1)/2	0.15	9.45		
			1	15.00	(4.1+4.1)/2	0.15	9.23		
			1	15.00	(4.1+4.1)/2	0.15	9.23		
			1	15.00	(4.1+4.1)/2	0.15	9.23		
	house no 1853		1	17.50	(4.1+4.3)/2	0.15	11.03		
			1	4.00	(4.0+4.1)/2	0.15	2.43		
			1	15.00	(4.0+3.2)/2	0.15	8.10		
			1	22.30	(3.2+3.0)/2	0.15	10.37		
			1	15.00	(3.5+3.1)/2	0.15	7.43		
			1	15.00	(3.1+3.1)/2	0.15	6.98		
			1	15.00	(3.1+3.5)/2	0.15	7.43		
			1	15.00	(3.5+3.5)/2	0.15	7.88		
			1	15.00	(3.5+2.7)/2	0.15	6.98		
			1	15.00	(2.7+2.8)/2	0.15	6.19		
			1	6.40	(2.8+2.8)/2	0.15	2.69		
	house no 1726		1	15.00	(4.2+3.1)/2	0.15	8.21		
			1	15.00	(3.1+3.25)/2	0.15	7.14		
			1	15.00	(3.25+3.15)/2	0.15	7.20		
			1	15.00	(3.15+3.3)/2	0.15	7.26		
			1	17.00	(3.2+3.2)/2	0.15	8.16		
			1	18.30	(1.8+1.8)/2	0.15	4.94		
	house no 1712		1	15.00	(3.2+2.9)/2	0.15	6.86		
			1	15.00	(2.9+3.4)/2	0.15	7.09		
			1	15.00	(3.4+3.4)/2	0.15	7.65		
			1	15.00	(3.4+3.6)/2	0.15	7.88		
			1	15.00	(3.6+3.6)/2	0.15	8.10		
			1	15.00	(3.6+4.5)/2	0.15	9.11		
			1	15.00	(4.5+3.1)/2	0.15	8.55		
			1	24.60	(3.1+3.1)/2	0.15	11.44		
	house no 1747		1	15.00	(4.0+4.0)/2	0.15	9.00		
			1	15.00	(4.0+4.2)/2	0.15	9.23		
			1	15.00	(4.2+3.5)/2	0.15	8.66		
			1	15.00	(3.5+3.5)/2	0.15	7.88		
			1	15.00	(3.55+2.9)/2	0.15	7.26		
			1	15.00	(2.9+2.9)/2	0.15	6.53		
			1	15.00	(2.9+2.8)/2	0.15	6.41		
			1	15.00	(2.8+3.5)/2	0.15	7.09		
			1	15.00	(3.5+2.8)/2	0.15	7.09		
			1	15.00	(2.8+2.9)/2	0.15	6.41		
			1	21.30	(2.9+2.6)/2	0.15	8.79		
	Amogha varsha house no 1672		1	15.00	(4.4+4.7)/2	0.15	10.24		
			1	15.00	(4.7+3.4)/2	0.15	9.11		
			1	11.00	(3.4+3.5)/2	0.15	5.69		
			1	21.90	(3.6+3.4)/2	0.15	11.50		
	house no 1677		1	21.50	(4.0+3.4)/2	0.15	11.93		
	House no 1684		1	18.00	(2.9+3.0)/2	0.15	7.97		
	House no 612		1	7.50	(3.9+4.0)/2	0.15	4.44		
	House No 1674								

Ramanjeevith

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			1	15.00	(4.0+4.0)/2	0.15	9.00		
	House no 1659		1	11.00	(4.0+4.0)/2	0.15	6.60		
			1	15.00	(3.4+3.4)/2	0.15	7.65		
	House no 1624		1	15.00	(3.4+3.4)/2	0.15	7.65		
	House no 1637		1	11.00	(3.4+3.4)/2	0.15	5.61		
			1	17.50	(3.5+3.3)/2	0.15	8.93		
			1	17.50	(3.6+3.7)/2	0.15	9.58		
			1	2.80	(2.8+2.8)/2	0.15	1.18		
			1	15.00	(3.6+4.0)/2	0.15	8.55		
			1	15.00	(4.0+4.4)/2	0.15	9.45		
			1	14.00	(4.4+4.0)/2	0.15	8.82		
			1	22.00	(2.7+2.8)/2	0.15	9.08		
			1	15.00	(3.4+3.7)/2	0.15	7.99		
			1	15.00	(3.7+3.7)/2	0.15	8.33		
			1	5.00	(3.7+3.7)/2	0.15	2.78		
			1	15.00	(3.7+3.7)/2	0.15	8.33		
			1	15.00	(3.2+3.2)/2	0.15	7.20		
			1	15.00	(3.2+3.0)/2	0.15	6.98		
			1	19.00	(3.+3.4)/2	0.15	9.12		
			1	18.50	(3.4+3.5)/2	0.10	6.38		
			1	15.00	(4.1+3.9)/2	0.10	6.00		
			1	10.20	(3.9+3.2)/2	0.10	3.62		
			1	9.00	(3.2+2.9)/2	0.10	2.75		
			1	9.30	(2.9+3.1)/2	0.15	4.19		
			1	15.00	(3.85+3.8)/2	0.15	8.61		
			1	15.00	(3.8+3.7)/2	0.15	8.44		
			1	15.00	(3.7+3.9)/2	0.15	8.55		
			1	3.00	(3.9+3.9)/2	0.15	1.76		
							719.68		
	Deduction (40 Nos Man hole) 3.1x0.9x0.9/4 x 0.15 x 40						3.72		
							715.96		
							715.96	5471.51	3917393
14	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift.	cum							
	MIG 3rd phase								
	Site no 1572 to 1768		1	15.00	(2.8+3.0)/2		43.50		
			1	6.30	(3.0+3.1)/2		19.22		
			1	15.00	(3.7+3.8)/2		56.25		
			1	15.00	(3.8+3.8)/2		57.00		
			1	15.00	(3.8+3.8)/2		57.00		
			1	15.00	(3.8+3.8)/2		57.00		
			1	15.00	(3.8+3.6)/2		55.50		
			1	9.60	(3.6+3.4)/2		33.60		
			1	17.80	(3.5+3.0)/2		57.85		
	R madusudan house		1	18.20	(3.4+3.2)/2		60.06		
	House no 1835		1	18.50	(3.8+3.8)/2		70.30		
	balasubramanya house								

NEWTECH CONSULTANT BANGALORE

Ramanjeevaiah 10/07/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಜಿ.ಜಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Ramanjeevaiah

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	shamanth belekar house		1	15.00	(3.6+3.6)/2		54.00		
			1	15.00	(3.6+3.3)/2		51.75		
			1	15.00	(3.3+3.3)/2		49.50		
			1	15.00	(3.3+3.2)/2		48.75		
			1	15.00	(3.2+3.1)/2		47.25		
	house no 1857		1	15.00	(3.1+3.2)/2		47.25		
			1	15.00	(3.2+3.9)/2		53.25		
			1	15.00	(4.7+4.1)/2		66.00		
			1	15.00	(4.1+4.3)/2		63.00		
			1	15.00	(4.3+4.1)/2		63.00		
			1	15.00	(4.1+4.1)/2		61.50		
			1	15.00	(4.1+4.1)/2		61.50		
			1	15.00	(4.1+4.1)/2		61.50		
	house no 1853		1	17.50	(4.1+4.3)/2		73.50		
			1	4.00	(4.0+4.1)/2		16.20		
			1	15.00	(4.0+3.2)/2		54.00		
			1	22.30	(3.2+3.0)/2		69.13		
			1	15.00	(3.5+3.1)/2		49.50		
			1	15.00	(3.1+3.1)/2		46.50		
			1	15.00	(3.1+3.5)/2		49.50		
			1	15.00	(3.5+3.5)/2		52.50		
			1	15.00	(3.5+2.7)/2		46.50		
			1	15.00	(2.7+2.8)/2		41.25		
			1	6.40	(2.8+2.8)/2		17.92		
	house no 1726		1	15.00	(4.2+3.1)/2		54.75		
			1	15.00	(3.1+3.25)/2		47.63		
			1	15.00	(3.25+3.15)/2		48.00		
			1	15.00	(3.15+3.3)/2		48.38		
			1	17.00	(3.2+3.2)/2		54.40		
			1	18.30	(1.8+1.8)/2		32.94		
	house no 1712		1	15.00	(3.2+2.9)/2		45.75		
			1	15.00	(2.9+3.4)/2		47.25		
			1	15.00	(3.4+3.4)/2		51.00		
			1	15.00	(3.4+3.6)/2		52.50		
			1	15.00	(3.6+3.6)/2		54.00		
			1	15.00	(3.6+4.5)/2		60.75		
			1	15.00	(4.5+3.1)/2		57.00		
			1	24.60	(3.1+3.1)/2		76.26		
	house no 1747		1	15.00	(4.0+4.0)/2		60.00		
			1	15.00	(4.0+4.2)/2		61.50		
			1	15.00	(4.2+3.5)/2		57.75		
			1	15.00	(3.5+3.5)/2		52.50		
			1	15.00	(3.55+2.9)/2		48.38		
			1	15.00	(2.9+2.9)/2		43.50		
			1	15.00	(2.9+2.8)/2		42.75		
			1	15.00	(2.8+3.5)/2		47.25		
			1	15.00	(3.5+2.8)/2		47.25		
			1	15.00	(2.8+2.9)/2		42.75		
			1	21.30	(2.9+2.6)/2		58.58		
	Amogha varsha house no 1672		1	15.00	(4.4+4.7)/2		68.25		
			1	15.00	(4.7+3.4)/2		60.75		
			1	11.00	(3.4+3.5)/2		37.95		
			1	21.90	(3.6+3.4)/2		76.65		
	house no 1677		1	21.50	(4.0+3.4)/2		79.55		
	House no 1684								

Ramcrayjeerah.

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	House no 612		1	18.00	(2.9+3.0)/2		53.10		
	House No 1674		1	7.50	(3.9+4.0)/2		29.63		
			1	11.00	(4.0+4.0)/2		44.00		
	House no 1659		1	15.00	(3.4+3.4)/2		51.00		
			1	15.00	(3.4+3.4)/2		51.00		
			1	11.00	(3.4+3.4)/2		37.40		
	House no 1624		1	17.50	(3.5+3.3)/2		59.50		
	House no 1637		1	17.50	(3.6+3.7)/2		63.88		
			1	2.80	(2.8+2.8)/2		7.84		
			1	15.00	(3.6+4.0)/2		57.00		
			1	15.00	(4.0+4.4)/2		63.00		
			1	14.00	(4.4+4.0)/2		58.80		
			1	13.00	(2.7+2.8)/2		35.75		
			1	15.00	(3.4+3.7)/2		53.25		
			1	15.00	(3.7+3.7)/2		55.50		
			1	5.00	(3.7+3.7)/2		18.50		
			1	15.00	(3.7+3.7)/2		55.50		
			1	15.00	(3.2+3.2)/2		48.00		
			1	15.00	(3.2+3.0)/2		46.50		
			1	19.00	(3.+3.4)/2		60.80		
			1	18.50	(3.4+3.5)/2		63.83		
			1	15.00	(4.1+3.9)/2		60.00		
			1	10.20	(3.9+3.2)/2		36.21		
			1	9.00	(3.2+2.9)/2		27.45		
			1	9.30	(2.9+3.1)/2		27.90		
			1	15.00	(3.85+3.8)/2		57.38		
			1	15.00	(3.8+3.7)/2		56.25		
			1	15.00	(3.7+3.9)/2		57.00		
			1	3.00	(3.9+3.9)/2		11.70		
							4775.63		
							4775.63	75.68	361419
							Sub Total		23182489.00
							GST 12%		2781899.00
							Grand Total		25964388.00

NEWLEN CONSULTANT * BANGALORE *

C4FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1/2020
ಬಿ.ಡಿ.ಎ.ಪ್ರಾ. ಬೆಂಗಳೂರು-106

Ramkrejeevarth
14/07/2020